

## Rebuild Holy Cross Team Meeting Minutes

October 31, 2023 6:30 p.m. Parish House/Holy Cross Church

Present: Kelly Geier, Sherry Geier, Rhonda Kuenstler, Michael Kuenstler, Garrett Hall, Sharon Edwards, Brad Rudolphi, Cathy Rudolphi, Pam Blank, Keith Blank, Cindy Blank

Conference call Monday, October 30, 2023 with insurance, adjusters, ServPro representatives, Conrad Schmitt representatives, Fr. Steven, Brad Rudolphi, Sherry Geier

- Rebuild of the choir loft should start soon.
- Electrical will all be replaced due to fire, water, and heat damage.
- Temporary heat units will be utilized while construction (plaster, drywall, and paint) is occurring.
- Conrad Schmitt will have an estimate prepared and submitted by the end of the week. If approved quickly, they are ready to start (plaster repairs) after Thanksgiving. They will provide expert reports and estimates for stained glass and paint. We have asked for their guidance in re-creating the north wall, specifically the use of glass and decorative arches before construction of that wall begins. We are also asking for input on effect lighting.
- More than one trade will be working simultaneously.

### Items for Parish to Pay:

- Ramp
- North wall rebuild to create gathering space. Looking for creative solutions to additional seating storage.
- Restroom and septic
- Carport/breezeway/portico
- Statues-contract signed with Autenrieb on Monday, October 30. Blessed Virgin and St. Joseph statues will be taken down to send at the same time. Garrett Hall will get a team together to get those statues down.
- Spreadsheet-updated to reflect estimated parish costs
- Fire/Smoke/CO2-

### Sub committees updates:

- Organ/choir-(Rhonda, Fr. Steven)-Buzard new option, no details yet
- Seating-chairs, pews, walkers, wheelchairs, seating in gathering space (Sharon, Cindy)
- Statues-Blessed Virgin, St. Joseph, two Jesus statues, plaques, Stations of the Cross (Cathy, Pam)

Other-next meeting Tuesday, November 7.