

Rebuild Holy Cross Team Meeting Minutes
March 17, 2024
After 10 a.m. Mass

Met in the church after mass

Present: Garrett Hall, Kelly Geier, Pam Blank, Cathy Rudolphi, Sharon Edwards, Sherry Geier, Cindy Blank, Brad Rudolphi, Taylor Hall, Keith Blank, Rhonda Kuenstler, Michael Kuenstler, Travis Weber.


Updates:

- Painting should be completed by Good Friday. Conrad Schmitt will not paint the interior of the new gathering space. We will seek a local contractor for that job.
- The windows for the gathering space have been delivered to Holy Cross and will be installed as soon drywall and plaster work are finished in that space.
- Stations of the Cross will be returned to Wendelin the week after Easter and will be stored in the basement of the parish house until they are re-hung in the church.
- Stained glass windows exterior protective glazing and frame restoration-we will recommend to Fr. Steven that he sign the contract offered by Jacksonville Glass for approximately \$118,000.
- Reredos, altar, ambo, Blessed Virgin and St. Joseph statue shelves and tabernacle have been returned to Wendelin. The confessionals are being repaired and refinished to match the pews by the same company.
- Plan to block moisture getting behind brick and ruining plaster- nothing new to report
- Bathroom/plumbing-Plumbing will be installed and the concrete floor will be poured within the next two weeks.
- Electrical-Lighting-Alarm-nothing new to report
- Flooring-nothing new to report
- Seating-Pews and Accessible Seating-Wood Renovators will be asked provide an estimate for adding "arm rests" and "pads" to the front pews for accessible seating options similar to attached picture. This addition would not be an insurance expense.
- Sound system and chronobell system-Elite Technologies-nothing new to report
- Interior doors and door trim have been refinished and will be returned to Holy Cross in the next two weeks. Exterior doors will be removed for repair and refinishing at the same time. Parishioners will notice temporary exterior doors. The craftsmen working on the doors recommend we have the metal components polished before interior and exterior doors are rehung. We will obtain an estimate for that work before making a decision.
- Fundraising-\$165,000+. The committee is overwhelmed with our parishioner's willingness to share their treasure to make updates to Holy Cross at this time.
- Parishioner walk-through date-it was agreed to wait until after Easter so the paint and plaster crews will be off-site. Please watch the bulletin and Flocknote for that date in the near future.
- Additional note: On Monday, March 18, two trees on the west side of the church were cut down by Jason Allen Tree Service to make room for the breezeway/carport. See attached picture.

Next meeting: To be determined



An example of what accessible seating could be for Holy Cross pews.



Trees being removed from the west of the church to make room for the breezeway and carport.